## Escalator Equipment Failure Incident reported to EMSD (Jan 2024 to Jun 2024)

Contractor No.	Name of Contractor	Incident Date	Location	Incident Nature
REC75003	Otis Elevator Company (HK) Ltd.	04/05/2024		Smoldering on the brake lining due to poor adjustment of brake mechanism.
REC74002	Schindler Lifts (HK) Ltd.			Unsynchronized handrail operation of an escalator due to malfunction of handrail drive unit resulting in passenger injury.

No. of Equipment Failure Records = 2